Description of item	Unit	No	L	B	D	Qty	RATE	AMOUNT

Seat & Back of Self Weighted Rower All products must tested and certified to meet EN16630 safety compliance with GS test mark The EN16630 certificates must be issued by a reputed notified International body (SGS such as PFMA TUV CPSC or SGS only The GS mark-EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630-Supplied products either by themselves or through their dealers or contractors These EN16630 & GS certificates must be clearly displayed on the notified certifying bodies websites as online verification is required during technical bid All products must clearly display the GS mark as has been issued in the EN16630 safety certificates All tubular steel of 2 5mm thickness are galvanized and zinc dipped Joints are shown below A welded joints are scalloped as necessary and welded to an approved MIG process welds are dressed off removing all sharp edges & burrs Zinc Primer paint is applied at all the welding joints prior to painting All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7253 to speed up corrosion for 3000 hrs The seat and backrest is made from Supplied LLDPE Bearings Maintenance free ball bearings Equipment which have sway and moving parts must have built in limiters that prevent unwanted and ecesssive movement which can cause injuries The limiters must be in accordance with EN16630 safety norms Scope of delivery 1 completely pre-assembled equipment modules Maintenance Maintain according to EN16630 and the maintenance guide Size (L*W * H) 1390 MM x 805 MM x 1198 MM Capacity 1 person

	Unit							
SELF WEIGHTED ROWER								
Selmun Ganapa		1 00	1 00			1 00		
Ayshara Lake		1 00	1 00			1 00		
Palanahalli lake		1 00	1 00			1 00		
Kogilu lake		1 00	2 00			2 00		
	3+8			Total Qty		5.00	215325.00	1076625.00

Assistant Engineer 7/8/2020

Project Division, Yelahanka Zone

Assistant Executive Engineer

Project Division, Yelahanka Zone

Transight Consultants Pvt. Ltd. Bangalore

Scanned by TapScanner

Description of Item	Unit	No	L	B	D	Qty	RATE	AMOUNT

Supply & fixing of Bicycle All products must tested and certified to meet EN16630 safety standards with CE mark The EN16630 certificates must be issued by a reputed notified International Certifying Body such as DTMA TUV CPSC or SGS only The GS mark EN 16630 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN16630 GS certified products either by themselves or through their dealers or contractors These EN16630 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid All products must clearly display the GS mark as has been issued in the EN16630 safety certificates All Tubular steel of 2 5mm thickness are galvanized and zinc dipped Joints are MIG Welded All welded joints are scalloped as necessary and welded to an approved MIG process All welds are dressed off removing all sharp edges & burrs Zinc Primer paint is applied at all the welding points prior to finishing All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 120 microns All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7227 to speed up corrosion for 3000 hrs The seat is made from Reinforced LLDPE Bearings Maintenance free ball bearings Equipment which have sway and moving parts must have built in limiters that prevent unwanted and excessive movement which can cause injuries the limiters must be in accordance with EN16630 safety norms Scope of delivery 1 completely pre-assembled equipment modules Maintenance Maintain according to EN16630 and the maintenance guide Size (L*W * H) 1000 MM x 600MM x 1200MM Capacity 1 person

	Unit							
BICYCLE								
Shivas Pura (Balmuri Ganapa Temple)		1 00	1 00			1 00		
Agrahara Lake		1 00	1 00			1 00		
Palanahalli lake		1 00	1 00			1 00		
Kogilu lake		1 00	2 00			2 00		
				Total Qty		5.00	163125.00	815625.00

Checked

Assistant Engineer
Project Divison, Yelahanka Zone

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Scanned by TapScanner

Description of Item	Unit	No	L	B	D	Qty	RATE	AMOUNT

Swing of Arm & Pedal Bike All products must tested and certified to meet EN16630 safety [illegible] test mark The EN16630 certificates must be issued by a reputed notified International [illegible] as IPEMA TUV CPSC or SGS only The CE mark EN 16630 certificates must be in [illegible] a manufacturer who has carried out a minimum of 100 public park projects in India and EN16630 [illegible] products either by themselves or through their dealers or contractors These EN16630 & CE [illegible] must be clearly displayed on the notified certifying bodies websites as online verification [illegible] EN 16630 safety certificates All product is must clearly display the CE mark as has been issued in the [illegible] All tubular steel of 2 5mm thickness are galvanized and zinc dipped Joints are RWD Welded All welded joints are scalloped as necessary and welded to an approved MIG process [illegible] All welds are cleaned off removing all sharp edges & burrs Zinc Primer paint is applied at all the welding [illegible] parts prior to painting All metal parts are powder coated using AKZO Nobel Great Wall Powder to the [illegible] thickness of 80 120 microns All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO9227 to speed up corrosion for 3000 hrs The seat is made from Synchrocell LDPE Bearings Maintenance free ball bearings Equipment which have sway and moving parts must have built in limiters that prevent unwanted and ecessive movement which can cause injuries The limiters must be in accordance with EN16630 safety norms Scope of delivery 1 completely pre-assembled equipment modules Maintenance Maintain according to EN16630 and the maintenance guide Size (L*W * H) 830 MM x 500MM x 1450 MM Capacity 1 person

	Unit							
ARM & PEDAL BIKE								
[illegible] (Balmuri Ganapa [illegible]		1 00	1 00			1 00		
Agrahara Lake		1 00	1 00			1 00		
Palanahalli lake		1 00	1 00			1 00		
Kogilu lake		1 00	2 00			2 00		
				Total Qty		**5.00**	**221850.00**	**1109250.00**

Checked

Assistant Engineer 7/8/2020
Project Divison, Yelahanka Zone

Assistant Executive Engineer
Project Divison, Yelahanka Zone

Scanned by TapScanner

	Unit							
TA CH SPINNER'S								
		1.00	1.00			1.00		
		1.00	1.00			1.00		
		1.00	1.00			1.00		
		1.00	2.00			2.00		
				Total Qty		5.00	150375.00	750375.00

Capacity 2 persons

Assistant Executive Engineer

Project Division, Yelahanka Zone

Scanned by TapScanner